Schedule of circuit details

Plant Room DB

Location:	Supplied from: DB-1 - 2-L123 - Plant Room Feed	Voltage: 227.93V
Description:	Protective device: MCCB type C	Ze: 0.1081Ω
Supply path: Supply\DB-1	Protective device rating: 100A	Isc: 2.11kA

Circuit number	Phase reference	Device rating	Circuit designation	Circuit category	Cable size	cpc size
1	L123	16A	Motor 1 supply	Radial	4mm²	4mm²
2	L123	16A	Motor 2 supply	Radial	4mm²	4mm²
3	L123	16A	Motor 3 supply	Radial	4mm²	4mm²
4	L1	32A	Ring circuit 1	Ring	2.5mm²	2.5mm²
4	L2	32A	Ring circuit 2	Ring	2.5mm²	2.5mm²
4	L3	32A	Ring circuit 3	Ring	2.5mm²	2.5mm²
5	L1	32A	Ring circuit 4	Ring	2.5mm²	2.5mm²
5	L2	32A	Ring circuit 5	Ring	2.5mm²	2.5mm²
5	L3	32A	Ring circuit 6	Ring	2.5mm²	2.5mm²